

Updated: February 24, 2021

T-Hangar Site Taxi-lanes Rehabilitation

Chesapeake Regional Airport

Plan of Operations

April 1st – April 2nd:

- Mobilize Equipment, Install erosion control measures and construction entrance
- Install aviation barricades

April 5th – April 9th

- Demolish pavement around hangars (or pulverize)
- Pulverize taxi-lanes and apron beginning on the aisle between Hangars "D & G" then proceeding to the aisle between Hangars E & F. The outside aisle to the SW of Hangars E & F along with the apron in front of the maintenance shed will be last.
- Remove excess material. Excess material to be placed on interior gravel roads or on adjacent property owner.

April 11th – April 16th

- Continue to remove excess material and replace junction box before mixing cement.

April 19th – April 23rd

- Add cement to pulverized material, mix, grade and compact

April 26th – April 30th

- Apply liquid bituminous material and cover stone

May 3rd – May 7th

- Install plant mix
- Install temporary pavement markings and reflectors

May 10th – May 14th

- Dress pavement edges with topsoil, seed and mulch

June 21st – June 25th

- After 30 day curing period, install seal coat and permanent pavement markings